



SITE INSTRUCTION

SI – 14

To:

Vince Mirachi	Tridel
Bruno Giancola	Tridel
Chadi Loza	Tridel
Carlos Antunes	Kirkor Architects & Planners
Christina Lee	Kirkor Architects & Planners
Babak Baradaran- Seyed	Stephenson Engineering Ltd.
Colin Huston	Stephenson Engineering Ltd.
Al Medeiros	MCW (Electrical)
Sunanda Perera	MCW (Electrical)
Mark Furtado	MCW (Mechanical)
Ryan Houghton	MCW (Site)
Robert Severini	Mirenda
Remus Muntan	Deltera
Salvatore Cavarrette	Deltera
Aquavista Site Office	Deltera

From: **Howard Tuchman** KIRKOR | Architects + PlannersDate: **September 20, 2017**Project: **Aquavista – (Bayside Block 3 R3 & R4, Merchants Wharf)**
263 Queens Quay East, TorontoProject No.: **13-148**

Site instructions are issued only for the purpose of recording any clarification or interpretation of the contract documents or giving direction on problems resulting from field conditions. These instructions are subject to the provisions of the contract documents and unless stated herein and specifically co-authorized by the Client, will not affect the contract. Should the Contractor require a change in the contract price or project schedule, he/she shall submit to the "Client" within ten (10) days of the date hereof, an itemized proposal. If the proposal is accepted by the Client, this site instruction will be superseded by a Change Order issued by the Client.

No.	Description	Reference Drawings
	<i>This site instruction deals with modifications to provide insulated thermal breaks in the 10th level slab edge for suite PH18 and coordinated revisions to the 2nd level pool stairs. It also updates the "Door and Frame schedule" in coordination with the Door Hardware shop drawings.</i>	
.1	Provide thermal breaks in the 10 th level slab along the exterior wall of Suite PH18 as indicated on A9-52 and A9-54 . Also provide slab modifications for additional insulation to be installed on the underside of the master bedroom floor slab of suite PH18. (Located between grids 78 & 79) <i>Refer to structural site instruction 7R, and Drawings S6-06, Detail S1003.</i>	A9-52, A9-54

20 De Boers Dr. # 400 Toronto ON M3J 0H1
TEL 416 665 6060 kirkorarchitects.com

CLIFFORD KORMAN
BES / B.ARCH / QAA / RAIC /
MAIBC / OPPI / RPP / MCIP /
NCARB / AIA / AAA

STEVEN KIRSHENBLATT
BES / B.ARCH / QAA / RAIC /
MAIBC / LEED AP

CARLOS ANTUNES
B.TECH (ARCH) / M.ARCH /
QAA / RAIC

DAVID BUTTERWORTH
BA (HONS) ARCH / DIP ARCH
(OXFORD) / QAA / ARB / RIBA /
RAIC

BRENT WHITBY
BES / M.ARCH / QAA /
MAA / AAA / RAIC

.2	Revise the 2 nd level pool stairs. The number of risers has been change from 7 risers to 6 risers. The Stair treads oare 300 mm wide and the risers are 200 mm high. Guard rails are also to be modified in length accordingly. The location of the pool chair lift anchor sleeve which is embedded in the slab has also been provided.	A8-05, A8-06
.3	Revised the Door Schedule Drawings on sheets A8-05 and A8-06 in co-ordination with door hardware shop drawings.	A2-08, A3-07, A5-02, A9-19, A9-21,A9-22,
N.B.	All referenced drawings are available for immediate download from the KIRKOR/Newforma InfoExchange for a period of 60 days. All referenced drawings have been uploaded to the Astley Gilbert DFS for immediate printing / access.	

End of Site Instruction