



## SITE INSTRUCTION

SI – 09

## To:

|                        |                              |
|------------------------|------------------------------|
| Vince Mirachi          | Tridel                       |
| Bruno Giancola         | Tridel                       |
| Chadi Loza             | Tridel                       |
| Carlos Antunes         | Kirkor Architects & Planners |
| Christina Lee          | Kirkor Architects & Planners |
| Babak Baradaran- Seyed | Stephenson Engineering Ltd.  |
| Colin Huston           | Stephenson Engineering Ltd.  |
| Al Medeiros            | MCW (Electrical)             |
| Sunanda Perera         | MCW (Electrical)             |
| Mark Furtado           | MCW (Mechanical)             |
| Ryan Houghton          | MCW (Site)                   |
| Robert Severini        | Mirenda                      |
| Remus Muntan           | Deltera                      |
| Salvatore Cavarrette   | Deltera                      |
| Aquavista Site Office  | Deltera                      |

From: **Howard Tuchman** KIRKOR | Architects + PlannersDate: **July 27, 2017**Project: **Aquavista – (Bayside Block 3 R3 & R4, Merchants Wharf)  
263 Queens Quay East, Toronto**Project No.: **13-148**

*Site instructions are issued only for the purpose of recording any clarification or interpretation of the contract documents or giving direction on problems resulting from field conditions. These instructions are subject to the provisions of the contract documents and unless stated herein and specifically co-authorized by the Client, will not affect the contract. Should the Contractor require a change in the contract price or project schedule, he/she shall submit to the "Client" within ten (10) days of the date hereof, an itemized proposal. If the proposal is accepted by the Client, this site instruction will be superseded by a Change Order issued by the Client.*

| No.       | Description                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | Reference Drawings          |
|-----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------|
|           | <p><i>This site instruction deals with changes in the custom suite PH18 at Level 10 in coordination with the mechanical drawings.</i></p> <p><i>Revision of the bathroom layout and bulkhead on Suite SPH31 at Level 12.</i></p> <p><i>Revision to the doors on the corridors to the elevator machine room and mechanical room at Level 13.</i></p> <p><i>Revision to the furring walls of Elevator "1 &amp; 2" Lobby from Level 2 to 12 in coordination with ID drawings.</i></p> <p><i>Revised the slab edge drawings from Level 2 to 12 to properly show the pipe space opening at gridlines S &amp; P3.</i></p> |                             |
| <b>.1</b> | <p>Custom Suite 1018 (PH18):</p> <ul style="list-style-type: none"> <li>The note "Trench drain, refer to mechanical" as well as the linework locating the drain on Sheets <b>A9-52 &amp; A9-54</b> were removed.</li> <li>Sheet <b>A9-56 &amp; A9-58</b>, a new notch in the U/S of Level 11 slab to accommodate a mechanical gas line was added.</li> <li>Sheet <b>A9-58/8</b>, a section detail illustrating the new notch in the u/s of Level 11 was added.</li> </ul>                                                                                                                                           | A9-52,A9-54,<br>A9-56,A9-58 |

20 De Boers Dr. # 400 Toronto ON M3J 0H1

TEL 416 665 6060 kirkorarchitects.com

CLIFFORD KORMAN  
BES / B.ARCH / QAA / RAIC /  
MAIBC / OPPI / RPP / MCIP /  
NCARB / AIA / AAA

STEVEN KIRSHENBLATT  
BES / B.ARCH / QAA / RAIC /  
MAIBC / LEED AP

CARLOS ANTUNES  
B.TECH (ARCH) / M.ARCH /  
QAA / RAIC

DAVID BUTTERWORTH  
BA (HONS) ARCH / DIP ARCH  
(OXFORD) / QAA / ARB / RIBA /  
RAIC

BRENT WHITBY  
BES / M.ARCH / QAA /  
MAA / AAA / RAIC

|               |                                                                                                                                                                                                                                          |                                                                                                                                                                  |
|---------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>.2</b>     | Revised the layout and bulkhead of the bathroom on suite SPH31 at Level 12 in coordination with the new marketing drawings.                                                                                                              | A2-18, A2-18A, A3-26                                                                                                                                             |
| <b>.3</b>     | Relocated door 1317 and changed the swing of door 1318 at the corridor to the elevator machine room and mechanical room at Level 13, In coordination with the Elevator shop drawings requirements.                                       | A2-19, A2-19A, A3-28, A9-64, A9-65, A9-67                                                                                                                        |
| <b>.4</b>     | Revised the furring walls of Elevator 1 & 2 lobby from Level 2 to 12 in coordination with ID drawings.<br><br>Refer to mechanical drawings for the sizing of pipe sleeves.                                                               | A2-08, A2-09, A2-10, A2-11, A2-12, A2-13, A2-14, A2-15, A2-16, A2-17, A2-18, A2-18A, A3-06, A3-08, A3-10, A3-12, A3-14, A3-16, A3-18, A3-20, A3-22, A3-24, A3-26 |
| <b>.5</b>     | Revised the slab edge drawings from Level 2 to 12 to properly show the pipe space opening at gridlines S & P3.                                                                                                                           | A9-19, A9-20, A9-24, A9-25, A9-28, A9-29, A9-32, A9-33, A9-36, A9-37, A9-40, A9-41, A9-44, A9-45, A9-48, A9-49, A9-52, A9-53, A9-56, A9-57, A9-60, A9-61         |
| <b>*N.B.*</b> | All referenced drawings are available for immediate download from the KIRKOR/Newforma InfoExchange for a period of 60 days.<br><br>All referenced drawings have been uploaded to the Astley Gilbert DFS for immediate printing / access. |                                                                                                                                                                  |

**End of Site Instruction**