

ASI No. 03

<i>project</i>	SQ ALEXANDRA PARK BLOCK 11	<i>project no.</i>	12-115
<i>to</i>	DELTERA	<i>date</i>	2015 04 29
<i>attention</i>	FRED FOO		

Site Instructions are issued for the purposes of recording any clarification or interpretation of the contract documents or giving direction on problems resulting from field conditions. These instructions are subject to the provisions of the contract documents and unless stated herein and specifically authorized by the Client, will not affect the contract. Should the Contractor require a change in the contract price or project schedule, he shall submit to the Architect an itemized proposal. If the Client accepts the proposal, a Change Order will supersede this Site Instruction. When used as a Field Order, the Instruction should clearly state the accounting basis on which the work is to proceed and whether there is a change to the proposed schedule.

1. TITLE

(3 pages)

Coordination of Structure Level P2, Level P1 and Level 1 slab

2. REFERENCES

A 201, A202, A203, A204, A250, A251, A260, A240 (not issued) , A261, A401, A402, A403, A404, A405, A501, A502, A503, A504, A505, A506, A508, A609, A610, A611, A701, A702, A703, A800, A801, A802, A1001

3. DESCRIPTION OF WORK**A 201**

- a. Notes and dimensions added for openings in cast in place and masonry walls for mechanical services.
- b. Wall and ceiling assembly tags added at stair pressurization ductwork.
- c. Revisions to masonry wall tags
- d. Doors P203 deleted and replaced with 600 x 600 access hatch.

A 202

- e. Notes and dimensions added for openings in cast in place and masonry walls for mechanical services.
- f. Wall and ceiling assembly tags added at stair pressurization ductwork.
- g. Revisions to masonry wall tags
- h. Door P122 deleted and replaced with 600 x 600 access hatch.

A203

- i. Partitions revised to coordinate with Interiors Issued for Tender drawings
- j. Whirlpool Spa area revised to coordinate with Advanced Pool Systems drawings.
- k. Chanel glass deleted and replaced with 2 sided structural glazed silicone as per Exterior Envelope Tender Option.
- l. Additional dimensions added
- m. Additional wall tags added
- n. Door 162A added at VFCU 162A
- o. Wall assembly tags added at stair pressurization ductwork.

A204

- p. Partitions revised to coordinate with Interiors Issued for Tender drawings
- q. Additional dimensions added

A240

- r. Sheet deleted in its entirety

A250

- s. General revisions to structure to coordinate with structural
- t. Revisions to Whirlpool Spa area
- u. Additional dimensions and notes added
- v. Notes added indicating beam and transfer slab locations
- w. Spot elevation tags changed to geodetic.
- x. Notes and dimensions added for openings in cast in place walls for mechanical services.

A251

- y. General revisions to structure to coordinate with structural
- z. Additional dimensions and notes added
- aa. Notes added indicating beam and transfer slab locations
- bb. Spot elevation tags changed to geodetic.
- cc. Notes and dimensions added for openings in cast in place walls for mechanical services.

A260

- dd. Underside of exposed concrete structure revised to coordinate with structural.
- ee. Ceiling assemblies revised

A 401, A402, A403, A404, A405

- ff. Structural concrete at levels P2, P1 and Level 1 revised to coordinate with Structural.
- gg. Elevator pit ladders added
- hh. Elevator rail support beams added

A501, A502, A503, A504, A505, A506

- ii. Level 1 structure revised to coordinate with structural
- jj. Level 1 slab / foundation wall interface revised to coordinate with structural and architectural assemblies adjacent to structure revised to suit revised structural

A508

- kk. Wall Sections P1 & P2 sheet added to show Emergency Generator Room construction and openings in vertical wall at east side of parking ramp

A609, A610, A611

- ll. General revisions to structure to coordinate with structural and Level 1 slab / foundation wall interface revised to coordinate with structural and architectural assemblies adjacent to structure revised to suit revised structural

A701

- mm. Openings in vertical walls for stair pressurization ducts revised, annotated and dimensioned
- nn. Rated gypsum board assemblies at stair pressurization ducts revised.

A702

- oo. General revisions to structure to coordinate with structural

A703

- pp. General revisions to structure to coordinate with structural
- qq. Section 1 - Revisions to openings in cast in place structure at Stair H.

A800

- rr. Elevator lobby ceilings and ceiling bulkhead details revised.

A801

- ss. Elevations added at Level 1 Vestibules

- tt. Revisions to screens at levels P2 and P1
- uu. Elevator pit ladder added

A802

- vv. Level 1 Spa sections revised

A1001


- yy. Doors P203, P122 deleted and door 162A added, Door operator added at door 160.1
- zz. Revisions to hardware to coordinate with interiors, security, and code consultant comments, including revising swing direction of some doors.

4. REASONS

Coordination with Structure
Coordination with Interiors
Coordination with Pool Consultant
Coordination with Mechanical
Coordination with Security
Revisions in response to Code consultants review
Client Revisions

cc:

Victor Guarini Deltera	416 233 3708
David Dawe Deltera	416 645 7007
Houman Pouladi Jablonsky Ast and Partners	416 4476 7405
Eric Pun Novatrend	905 882 5445
Stanley Tam Novatrend	905 882 5445
Greg Warren Janet Rosenberg & Studio	416 656 6665
James Few GHD	905 752 4379



Per: _____
Teeple Architects Inc.