

ASI No. 13

<i>to</i>	DELTERA 4800 Dufferin Street Toronto Ontario M3H 5S9	<i>project:</i>	SQ ALEXANDRA PARK BLOCK 11 CONDOMINIUM
<i>attention</i>	FRED FOO ffoo@deltera.com	<i>project no.:</i>	12-115
		<i>date:</i>	September 22, 2015

Site Instructions are issued for the purposes of recording any clarification or interpretation of the contract documents or giving direction on problems resulting from field conditions. These instructions are subject to the provisions of the contract documents and unless stated herein and specifically authorized by the Client, will not affect the contract. Should the Contractor require a change in the contract price or project schedule, he shall submit to the Architect an itemized proposal. If the Client accepts the proposal, a Change Order will supersede this Site Instruction. When used as a Field Order, the Instruction should clearly state the accounting basis on which the work is to proceed and whether there is a change to the proposed schedule.

1. TITLE (2 pages)

Second Floor Slab Edge Clarification

2. REFERENCES

A110 Exterior Construction Assemblies (enclosed)
A202 Level P1 Plan (enclosed)
A205 Level 2 Plan South (enclosed)
A206 Level 2 Plan North (enclosed)
A252 Level 2 EOS Plan South (enclosed)
A253 Level 2 EOS Plan North (enclosed)
A403 Section S/N 1 (enclosed)
A610 Section Details Foundation Walls North (enclosed)
A613 Section Details Typical Wall Sections (enclosed)
A614 Section Details Terrace Guards (enclosed)
A615 Section Details Balcony Guards (enclosed)

3. DESCRIPTION OF WORK

A 110

.1 Roof assemblies R4A, R4B and R4C revised as noted.

A202

.1 Surface mounted fire hose cabinet added at south wall of Storage P116.

.2 Fire hose cabinet at north wall of Stair A revised to surface mounted cabinet and relocated southward; adjacent parking space relocated southward to maintain 1100mm clear exit path.

A205

.1 Detail notations added.

A206

.1 Detail notations added.

A252

- .1 Top of concrete elevations at parapets revised as noted; slab edge relocated at curved terraces; dimensions added for roof drain locations.

A253

- .1 Top of concrete elevations at parapets revised as noted; dimensions added for roof drain locations.

A403

- .1 Detail notation added.

A610

- .1 Ramp drainage detail 8/A610 added.

A613

- .1 Roof assembly heights revised as noted.

A614

- .1 Details deleted.

A615

- .1 Guard details at terraces revised as noted.

4. REASONS

Design coordination

END OF SITE INSTRUCTION ASI No. 13



Tanya Cazzin OAA

cc:

Victor Guarini Deltera	vguarini@tridel.com
David Dawe Deltera	ddawe@deltera.com
Houman Pouladi Jablonsky Ast and Partners	hpouladi@astint.on.ca
Eric Pun/ Joe Kwok Novatrend Engineering	epun@novatrend.ca; jkwok@novatrend.ca
Kevin Chen/ Shawn Dai Novatrend Engineering	kchen@novatrend.ca; sdai@novatrend.ca
James Few GHD	james.few@ghd.com
Greg Warren Janet Rosenberg & Studio	gwarren@jrstudio.ca
Kelly Cray/ Christianne Barbuto Union 31	kelly@union31.com; christianne@union31.com