



SITE INSTRUCTION

SI – 12

To:

Vince Mirachi	Tridel
Bruno Giancola	Tridel
Chadi Loza	Tridel
Carlos Antunes	Kirkor Architects & Planners
Christina Lee	Kirkor Architects & Planners
Babak Baradaran- Seyed	Stephenson Engineering Ltd.
Colin Huston	Stephenson Engineering Ltd.
Al Medeiros	MCW (Electrical)
Sunanda Perera	MCW (Electrical)
Mark Furtado	MCW (Mechanical)
Ryan Houghton	MCW (Site)
Robert Severini	Mirenda
Remus Muntan	Deltera
Salvatore Cavarrette	Deltera
Aquavista Site Office	Deltera

From: **Howard Tuchman** KIRKOR | Architects + PlannersDate: **September 14, 2017**Project: **Aquavista – (Bayside Block 3 R3 & R4, Merchants Wharf)
263 Queens Quay East, Toronto**Project No.: **13-148**

Site instructions are issued only for the purpose of recording any clarification or interpretation of the contract documents or giving direction on problems resulting from field conditions. These instructions are subject to the provisions of the contract documents and unless stated herein and specifically co-authorized by the Client, will not affect the contract. Should the Contractor require a change in the contract price or project schedule, he/she shall submit to the "Client" within ten (10) days of the date hereof, an itemized proposal. If the proposal is accepted by the Client, this site instruction will be superseded by a Change Order issued by the Client.

No.	Description	Reference Drawings
	<i>This site instruction deals with suite modification to signatures suites with Ensuite bathtubs. Replacing missing tag for Door 112A at the Ground floor. Modify suite 908 to provide a fan coil unit in the walk-in closet.</i>	
.1	Revised the master bath layouts in the following signature suites to accommodate enlarged bathtub size: Level 2: Suites 203, 205, 212, 216 Level 3: Suites 303, 316 Level 4: Suites 403, 409, 410, 416 Level 5: Suites 503, 509, 510 Level 6: Suites 603, 609, 610 Level 7: Suites 703, 709, 710 Level 8: Suites 803, 809, 810, 816 Level 9: Suites 903, 910, 916 Level 10: PH09, PH10 Level 11: GPH09, GPH10 Level 12 :SPH17, SPH18	A3-06, A3-07, A3-09, A3-10, A3-11, A3-12, A3-13, A3-14, A3-15, A3-16, A3-17, A3-18, A3-19, A3-20, A3-21, A3-22, A3-23, A3-24, A3-26

20 De Boers Dr. # 400 Toronto ON M3J 0H1
TEL 416 665 6060 kirkorarchitects.com

CLIFFORD KORMAN
BES / B.ARCH / QAA / RAIC /
MAIBC / OPPI / RPP / MCIP /
NCARB / AIA / AAA

STEVEN KIRSHENBLATT
BES / B.ARCH / QAA / RAIC /
MAIBC / LEED AP

CARLOS ANTUNES
B.TECH (ARCH) / M.ARCH /
QAA / RAIC

DAVID BUTTERWORTH
BA (HONS) ARCH / DIP ARCH
(OXFORD) / QAA / ARB / RIBA /
RAIC

BRENT WHITBY
BES / M.ARCH / QAA /
MAA / AAA / RAIC

	The following suites are to have the Ensuite vanities lengths reduced by 100 mm; Suites: 703 , 803, 903. The following suites are to have the Ensuite vanities lengths reduced by 150 mm; Suite 203, 303, 403, 503, 603, PH03. Tridel to notify Cabinet supplier of the required revisions. <i>Please refer to drawings for revised door sizes and wall partition construction required to be constructed with stud spacing at 300 mm O.C.</i>	
.2	Door tag 112A was replaced on to the Ground floor. <i>The Door Schedule Drawing A8-05 will be updated in the next site instruction in co-ordination with door hardware schedule.</i>	A2-06, A3-02,
.3	In co-ordination with the mechanical drawings provide a fan coil unit in the walk-in-closet of suite 908.	A2-15, A3-20
N.B.	All referenced drawings are available for immediate download from the KIRKOR/Newforma InfoExchange for a period of 60 days. All referenced drawings have been uploaded to the Astley Gilbert DFS for immediate printing / access.	

End of Site Instruction