



MCW Consultants Ltd.

Site Instruction

Date: January 16, 2018

Queen's Quay Terminal
207 Queen's Quay West, Suite 615
Toronto, Ontario M5J 1A7

Phone (416) 598-2920
Fax (416) 598-5394
www.mcw.com

Project Name: AQUAVISTA - Bayside

Client: TRIDEL Corporation

To: TRIDEL Corporation

Attention: Chadi Loza

Fax number: -

Distribution: Vince Mirarchi -TRIDEL
Chadi Loza - TRIDEL
Christina Lee -KIRKOR
Al Medeiros -MCW
Michael Hunter-MCW
Mark Furtado-MCW
Sarfraz H. Jaffrey-MCW

Project 8489D

No.:

SI No.: E 036

Page No.: 1 of 3+ 16 attached

Office: Toronto

From: Sunanda Perera
Tao Li

Provide itemized labour, equipment and material costs for Work listed below. Do not proceed with any of the listed Work prior to issuance of signed Change Order.

Title: Revision to Interior Design Site Instruction.

Specification:

Spec	Issued	Items
		N/A

Electrical:

Drawing No.	Drawing Issued	Items
E1-03	Yes	- Delete type 'DL12' lighting fixtures (Qty-2) in west elevator lobby as shown. - Change type 'DL8' lighting fixtures circuit from normal power to emergency power in west elevator lobby as shown. - Revise step lighting fixture's label from 'DL-S1' to 'DL33' on stair L as shown. - Delete type 'DL-S2' lighting fixtures on stair L as shown. - Add type 'DL34' lighting fixtures (Qty-10) on stair L as shown. - Relocate door open buttons and lighting control switch to match interior design door swing direction to women's sauna room and men's sauna room as shown. The exact location to be coordinated on site.
E2-01A	Yes	- Revise step lighting fixture's label from 'DL-S1' to 'DL33' on stair L as shown. - Delete type 'DL-S2' lighting fixtures on stair L as shown. - Delete type 'DL12' lighting fixtures (Qty-2) in west elevator lobby as shown. - Change type 'DL8' lighting fixtures circuit from normal power to emergency power in west elevator lobby as shown. - Delete type 'DL12' lighting fixtures (Qty-2) in east elevator lobby

		as shown. - Delete type 'DL1A' (Qty-7) and type 'DL9' (Qty-6) lighting fixtures at mail pick up (103) as shown. - Add type 'DL2A' (Qty-12) lighting fixtures at mail pick up (103) as shown. - Add fire alarm smoke detector and pull station in west lobby as shown.
E2-01B	Yes	- Delete type 'F4' (Qty-2) type 'F4A' (Qty-1) lighting fixtures in bicycle access corridor (144) as shown. - Add type 'DL29' (Qty-4) lighting fixtures in bicycle access corridor (144) as shown.
E2-03A	Yes	- Delete type 'DL12' lighting fixtures (Qty-1) in west elevator lobby as shown. - Relocate type 'DL12' lighting fixtures (Qty-1) in west elevator lobby as shown. - Add fire smoke detector (Qty-1) in west corridor as shown. - Delete type 'DL12' lighting fixtures (Qty-2) in east elevator lobby as shown. - Change type 'DL22' lighting fixtures circuit from normal power to emergency power in east elevator lobby as shown.
E2-04A	Yes	- Delete type 'DL12' lighting fixtures (Qty-1) in west elevator lobby as shown. - Relocate type 'DL12' lighting fixtures (Qty-1) in west elevator lobby as shown. - Delete type 'DL12' lighting fixtures (Qty-2) in east elevator lobby as shown. - Change type 'DL22' lighting fixtures circuit from normal power to emergency power in east elevator lobby as shown.
E2-05A	Yes	Same as E2-04A.
E2-06A	Yes	- Delete type 'DL12' lighting fixtures (Qty-1) in west elevator lobby as shown. - Relocate type 'DL12' lighting fixtures (Qty-1) in west elevator lobby as shown. - Add fire smoke detector (Qty-1) in west corridor as shown. - Delete type 'DL12' lighting fixtures (Qty-2) in east elevator lobby as shown. - Change type 'DL22' lighting fixtures circuit from normal power to emergency power in east elevator lobby as shown.
E2-07A	Yes	Same as E2-04A.
E2-08A	Yes	Same as E2-04A.
E2-09A	Yes	Same as E2-04A.
E2-10A	Yes	Same as E2-04A.
E2-11A	Yes	- Delete type 'DL12' lighting fixtures (Qty-2) in west elevator lobby as shown. - Relocate type 'DL22B' lighting fixtures (Qty-1) in west elevator lobby as shown. - Delete type 'DL12' lighting fixtures (Qty-2) in east elevator lobby

		as shown. Change type 'DL22' lighting fixtures circuit from normal power to emergency power in east elevator lobby as shown.
E2-12A	Yes	Same as E2-11A.
E2-13A	Yes	- Delete type 'DL12' lighting fixtures (Qty-2) in west elevator lobby as shown. - Delete type 'DL12' lighting fixtures (Qty-2) in east elevator lobby as shown. - Change type 'DL22' lighting fixtures circuit from normal power to emergency power in east elevator lobby as shown.

Exact locations of lighting fixtures to be coordinated with interior design drawings.

ME Schedule:

Drawing No.	Drawing Issued	Items
		N/A.

Reason for Issue – Owner Request/ Interior Design Site Instruction #2 & #3

End of SI-E036